

COMPLETED & SCHEDULED WORK HIGHLIGHTS

COMPLETED WORK (2/18/26 - 3/10/26)

- 1 Pole set replacements
- 6 Pole transfers
- 2 Outages
- 1 New solar meters installed
 - Gates Rd - 1Ø replace #6 cu netra
 - Wilson Rd Conversion

SCHEDULED WORK

Willson Rd / Beaman Rd conversion - In-Progress
Boylston Ave - Conversion prep work - In Progress
Pole replacements & Transfers-In Progress
Hubbardston Rd / Gates Rd - 1Ø replace #6 cu netral - In Progress
Ball Hill Road (from P110 to P72 @ railroad tracks) & Calamint Hill Rd North
(from P72 Ball Hill to P29 Calamint Hill Rd North) conversion - In-Progress